

Original/Duplicate/Triplicate CONTRACT CERTIFICATE

No. Final

(For Other Works)

Date:/...../2020

Division: **BBMP, Byatarayanapura**

Sub-Division: **BBMP, Byatarayanapura**

Bill Received No.

Dated

Divisional

Cash Book Voucher No.

Dated

Sub Divisional

Work Code: **005-19-000008**

Schedule Docket No.

Head of Account:

3445

Est.Cost: **15.00 Lakhs**

D.R.No. :

Name of Work (as per sanctioned estimate): **Construction of RO Plant in ward No. 05 Byatarayanapura Sub Division.**

Name of Contractor and Full Address : **Sri. D.V Kumar, 5th Main Road, L.G Ramanna Layout, Laggere, Bangalore-560056**

Reference to Agreement No. : **BBMP/EE/BTP/VO/25/2019-20**

Date: **22.05.2019**

Certified that the measurements were taken by me on **7/9/20** and recorded of Pages **500711-500738** of measurement Book No. **5008/19-20** and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on **7/9/20** and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

Sub-Division Officer

- 1) Total value of work done or supplies made as per account within
- 2) Deduct amount to be held in reserve being percent Rs.....
- 3) " Balance
- 4) Deduct Payment:

- a) Amount of previous payment as in the Office Cash Book Voucher

No.....Dated.....S.D. No.....

Amount

adjusted towards cash advance recovery of

- b) Payments } cost store or other material supplied.
- Now made } recovery of amount creditable to this/other work
- Amount paid on this bill Cheque / Cash.

- 5) Balance being unpaid value of work done held in reserve.
- 6) Deduct cash advance made on the Office cash Book Voucher No.....dated.....less adjustments.
- 7) Net amount due to or from Contractor unadjustments items.
- 8) Advance to Contractor for materials brought to site (as detailed) within.
- 9) Value of Government materials supplied.

Total amount adjusted -

Contractor's Signature

Received Rs..... (in words).....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

(For use in the Office)

Witness

Dated

Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Stamp

ials of Officer making payment

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ	3445
ಜಿಲ್ಲಾ ಮೊಬಲಗು ರೂ.	1263690
ಇದರಲ್ಲಿ ರೂ.	49104=00
ಮಾಡಿಕೊಂಡು ರೂ.	1214586=00
FT/NEFT/RGDS ಮುಖಾಂತರ ನಿರ್ದೇಶಿಸಿದೆ	
ನಿರ್ದೇಶಕರು	Executive Engineer

Sl. No.	Descriptions	Unit
1	KSRB 2-2.1 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete and as per the directions of the Engineer-in-charge of the work	Cum
2	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation , including cost of all materials, labour, HOM of machinery, curing complete and as per the directions of the Engineer-in-charge of the work	Cum
3	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6 , stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete and as per the directions of the Engineer-in-charge of the work	Cum
4	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6 , edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete and as per the directions of the Engineer-in-charge of the work	Cum
5	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20cms, in depth, compacting each deposited layers by ramming after watering with lead upto 50m, and lift upto 1.5m, including cost of all labour complete and as per the directions of the Engineer-in-charge of the work	Cum
6	KSRB 5-14 : Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not less than 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete and as per the directions of the Engineer-in-charge of the work	Sqm
7	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) M 20 for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, for raft foundation column footing , main and secondary beams with all lead and lifts etc. complete and as per the directions of the Engineer-in-charge of the work	Cum
8	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete and as per the directions of the Engineer-in-charge of the work	Tonne
9	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc. and removal of form work for vertical surface such as walls at any thickness , including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete and as per the directions of the Engineer-in-charge of the work	Sqm
10	KSRB15-3-13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete and as per the directions of the Engineer-in-charge of the work	Sqm
11	KSRB15-3.12 :Providing 20mm thick cement plaster in single coat with cement mortar 1:6, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete and as per the directions of the Engineer-in-charge of the work	Sqm
12	KSRB15-7 : Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete and as per the directions of the Engineer-in-charge of the work	Sqm
13	KSRB15-3.9 :Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete and as per the directions of the Engineer-in-charge of the work	Sqm
14	KSRB 15-14.1 : Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after thoroughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete and as per the directions of the Engineer-in-charge of the work	Sqm

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	25.36	176.56	4478.00	25.36	4478.00	
-	-	4.15	4546.75	18869.00	4.15	18869.00	
-	-	2.80	3911.50	10952.00	2.80	10952.00	
-	-	1.95	4675.70	9118.00	1.95	9118.00	
-	-	25.36	118.60	3008.00	25.36	3008.00	
-	-	35.70	847.30	30249.00	35.70	30249.00	
-	-	9.22	5492.10	50637.00	9.22	50637.00	
-	-	0.67	56619.00	37935.00	0.67	37935.00	
-	-	65.79	273.72	18008.00	65.79	18008.00	
-	-	13.76	180.30	2481.00	13.76	2481.00	
-	-	37.06	194.30	7201.00	37.06	7201.00	
-	-	50.82	23.36	1187.00	50.82	1187.00	
-	-	42.03	183.00	7691.00	42.03	7691.00	
-	-	50.82	66.30	3369.00	50.82	3369.00	

15	KSRB 15-16.1 : Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete and as per the directions of the Engineer-in-charge of the work	Sqm
16	KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete and as per the directions of the Engineer-in-charge of the work	Sqm
17	Providing and fixing Special make glazed Vitrified tiles (Granomite finish) of approved make, quality and colour of size 600x600x10mm thick fixed on existing flooring with a special roffe adhesive for flooring and skirting etc. complete including providing spears at required interval and removing stains etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm
18	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour, curing complete and as per the directions of the Engineer-in-charge of the work	Sqm
19	KSRB 7.7 : Providing and fixing in position in cement concrete 1:3:6 steel glazed windows and ventilators side hung/top hung fully openable as per approved drawings using Z angles of 25x33x3mm, weighing 1.419 Kg/m both for outer and inner frames and central mullion section of size 25x46x3mm, weighing 2.28Kg/m duly providing T section 19x19x3mm weighing 0.839 kg/m for glazing of windows not more than 34 cms. c to c including providing and fixing 4mm. thick reeded glass with teakwood beading of required size, all steel sections should confirm to I.S 7452:1990, 4nos. of holdfasts of approved size, section should be cut to length welded and electrically grinded subdividing frames of unit shall be tenonned and revetted into the frames electrically. All the steel surface shall be thoroughly cleaned free of rust and painted with one coat of anti-corosive paint and finishing with two coats of ready mix paint of approved colour and make including cost of materials, fixtures, labour and HOM of machinery complete an04, PRODUCT WATER QUALITY: Appearance : Crystal Clear, Abide	Sqm
20	KSRB 7.5 : Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with High tension coil type springs two numbers, mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & pull operations complete including pulling hooks, 4Nos. handles with all fittings and accessories, painted with a coat of red lead paint (without top cover) cost of materials, labour, HOM of machinery Shutter size 3mx2.8 m . Specification No. KBS 7.10 / 7.12. complete and as per the directions of the Engineer-in-charge of the work	Sqm
21	KSRB 7.15 : Providing, fabricating, assembling and fixing in position aluminium partitions using aluminium sections of mat finish or glassy finish in combination of plain grove, single grove and double grove as per requirements for the frames of overall size 63.5mm x 38.1mm. with thickness of 2mm. having section weight, plain sections 1.054kg/m, single grove thickness 1.95mm. section weight 1.094kg/m, double grove thickness 1.9mm section weight 1.094kg/m and bottom member 114.3 mm. x 44.45mm. thickness 3.18mm. weight 2.646 kg/m, aluminium louvres section of size 36.5mmx34.93mm 1.45mm. thick section weight 0.429kg/m; bottom portions provided with 12mm. thick prelaminated sheet both sides of approved colour lamination exterior grade upto 0.9m height, spacing of vertical member not exceeding 0.6 m. c to c; sections are cut to the required lengths, joints mitered and corners grinded subdividing frames tennoned and rivetted to the frames, the assembled frame stiffened with corner angles, stripped and fixed with screws, rawl plugs and teak wood gutties to R.C.C.columns on sides, R.C.C. lintels or beams at top and floor at bottom, including cutting chistelling and making good with cement mortar to match the surface; providing and fixing 5.5mm. thick plain glass for middle portion viz., 0.9m. to 2.13 m. and top panel with louvres sections; the glass and panels fitted withglazing clips of 19mmx17.3mm. of thickness 0.9mm. weight 0.124kg/ m, aluminium sections treated for removal of any rust and prevention of further rust formation, coated with greasy materials for non-adherence of mortars or any other sticky materials; vertical members embedded in the flooring by making suitable sized holes and fixing with cement mortar, with necessary opening for fixing of door of standard size (excluding cost of door) all the frame thoroughly cleaned, free from rust, scale or dirt including cost of materials, fixtures, labour and HOM of machinery complete as per specifications. using aluminium section anodized to 12 - 15 microns. complete and as per the	Sqm
22	Earthwork excavation for pipeline trenches including deporiting or bank up to a lead of 50 mtrs including sharing and strutting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strstructure manhole complete and as per the directions of the Engineer-in-charge of the work	Cum
23	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and including lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe around to a depth Not less than 15cm with grave or selected earth avalabile from the excavation Etc., complete and as per the directions of the Engineer-in-charge of the work	Rmtr


15	KSRB 15-16.1 : Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete and as per the directions of the Engineer-in-charge of the work	Sqm
16	KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete and as per the directions of the Engineer-in-charge of the work	Sqm
17	Providing and fixing Special make glazed Vitrified tiles (Granomite finish) of approved make, quality and colour of size 600x600x10mm thick fixed on existing flooring with a special roffe adhesive for flooring and skirting etc. complete including providing spears at required interval and removing stains etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm
18	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour, curing complete and as per the directions of the Engineer-in-charge of the work	Sqm
19	KSRB 7.7 : Providing and fixing in position in cement concrete 1:3:6 steel glazed windows and ventilators side hung/top hung fully openable as per approved drawings using Z angles of 25x33x3mm, weighing 1.419 Kg/m both for outer and inner frames and central mullion section of size 25x46x3mm, weighing 2.28Kg/m duly providing T section 19x19x3mm weighing 0.839 kg/m for glazing of windows not more than 34 cms. c to c including providing and fixing 4mm. thick reeded glass with teakwood beading of required size, all steel sections should confirm to I.S 7452:1990, 4nos. of holdfasts of approved size, section should be cut to length welded and electrically grinded subdividing frames of unit shall be tenonned and revetted into the frames electrically. All the steel surface shall be thoroughly cleaned free of rust and painted with one coat of anti-corosive paint and finishing with two coats of ready mix paint of approved colour and make including cost of materials, fixtures, labour and HOM of machinery complete an04, PRODUCT WATER QUALITY: Appearance : Crystal Clear, Abide	Sqm
20	KSRB 7.5 : Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with High tension coil type springs two numbers, mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & pull operations complete including pulling hooks, 4Nos. handles with all fittings and accessories, painted with a coat of red lead paint (without top cover) cost of materials, labour, HOM of machinery Shutter size 3mx2.8 m . Specification No. KBS 7.10 / 7.12. complete and as per the directions of the Engineer-in-charge of the work	Sqm
21	KSRB 7.15 : Providing, fabricating, assembling and fixing in position aluminium partitions using aluminium sections of mat finish or glassy finish in combination of plain grove, single grove and double grove as per requirements for the frames of overall size 63.5mm x 38.1mm. with thickness of 2mm. having section weight, plain sections 1.054kg/m, single grove thickness 1.95mm. section weight 1.094kg/m, double grove thickness 1.9mm section weight 1.094kg/m and bottom member 114.3 mm. x 44.45mm. thickness 3.18mm. weight 2.646 kg/m, aluminium louvres section of size 36.5mmx34.93mm 1.45mm. thick section weight 0.429kg/m; bottom portions provided with 12mm. thick prelaminated sheet both sides of approved colour lamination exterior grade upto 0.9m height, spacing of vertical member not exceeding 0.6 m. c to c; sections are cut to the required lengths, joints mitered and corners grinded subdividing frames tennoned and rivetted to the frames, the assembled frame stiffened with corner angles, stripped and fixed with screws, rawl plugs and teak wood gutties to R.C.C.columns on sides, R.C.C. lintels or beams at top and floor at bottom, including cutting chistelling and making good with cement mortar to match the surface; providing and fixing 5.5mm. thick plain glass for middle portion viz., 0.9m. to 2.13 m. and top panel with louvres sections; the glass and panels fitted withglazing clips of 19mmx17.3mm. of thickness 0.9mm. weight 0.124kg/ m, aluminium sections treated for removal of any rust and prevention of further rust formation, coated with greasy materials for non-adherence of mortars or any other sticky materials; vertical members embedded in the flooring by making suitable sized holes and fixing with cement mortar, with necessary opening for fixing of door of standard size (excluding cost of door) all the frame thoroughly cleaned, free from rust, scale or dirt including cost of materials, fixtures, labour and HOM of machinery complete as per specifications. using aluminium section anodized to 12 - 15 microns. complete and as per the	Sqm
22	Earthwork excavation for pipeline trenches including deporiting or bank up to a lead of 50 mtrs including sharing and strutting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strstructure manhole complete and as per the directions of the Engineer-in-charge of the work	Cum
23	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and including lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe around to a depth Not less than 15cm with grave or selected earth avalabile from the excavation Etc., complete and as per the directions of the Engineer-in-charge of the work	Rmtr

-	-	42.03	78.50	~~3299.00~~	42.03	3299.00	
-	-	10.80	76.60	827.00	~~10.80~~	827.00	
-	-	11.90	1111.70	~~13229.00~~	11.90	13229.00	
-	-	4.80	1013.60	~~4865.00~~	4.80	4865.00	
-	-	0.54	3297.70	~~1781.00~~	0.54	1781.00	
-	-	5.40	2673.70	~~14438.00~~	5.40	14438.00	
-	-	6.30	3021.20	~~19034.00~~	6.30	19034.00	
-	-	5.40	162.60	~~878.00~~	5.40	878.00	
-	-	20.00	135.80	~~2716.00~~	20.00	2716.00	

24	KSRRB M1200-46. Sand filling in wells complete as per drawing and technical specifications complete and as per the directions of the Engineer-in-charge of the work	
25	Refilling the basement and pipeline trenches with selected available earthen for trench excavation including authority condition in layers from the including dispensary of the surplus earth with a heavy 200 mtrs complete and as per the directions of the Engineer-in-charge of the work	Cur
26	KSRB13-6.3-7 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 65mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete and as per the directions of the Engineer-in-charge of the work	Eac
27	10000 LPD R.O. Plant RAW WATER PUMP: Quantity : 1 No. Type: Centrifugal Mono Block MOC & Make : UKL Motor Rating : 0.75 HP, PRESSURE SAND FILTER: Quantity : 1 No., Capacity : 1000 LPH , MOC & Make of Housing : UKL, MOC & Make of Cartridge : UKL, Capacity : 100 LPH, MOC & Make of Vessel : UKL, Diameter : 40 mm, Type of Valve : Single Multiport, media : Support bed + Sand, MICRON CARTRIDGE FILTER : Quantity : 1 Set., Filter Rating : 5 Microns, Size : 20 " Long, ANTISCALANT DOSING PUMPS: Quantity : 1 Set, Type : Electro - magnetic, Capacity : 1.5 LPH @ 4 Bar, HIGH PRESSURE PUMP: Quantity : 1 No. Capacity : 1700 LPH, Type of Pump : Vertical Multistage Centrifugal Pump, MOC : SS 304, Motor Rating : 2 HP, 3 Phase, Maximum Pressure : 12 Kg/ cm ² , Make : UKL, RESERVE OSMOSIS SYSTEM : Quantity : 1 No, Capacity : 1000 LPH Module Type, Membrane Specifications {Polyamide}, Make of Membrane : UKL, UV STERILISER, Max. Treatment Flow : 1 m ³ /hr, No. of Lamps : 1 No, Wattage : 39 W, Efficiency : 99.99%, Material of Construction : SS 304, PRODUCT WATER QUALITY: Appearance : Crystal Clear, Abide by the ISO Standards, S S Tank : 304 Grade with 16 gauge 2000 liters Capacity 304 Grade 10 Gauge SS Pipe {with stream valve} 25 Ft, COIN BOOTH DISPENSING UNIT: for 5 Liters & 20 Ltrs Separately, Raw Water Storage Tank : Duction - for Storage of Raw Water, Type / MOC : Two / Three Layered PE tanks White / Transparent in color made from virgin material of food grade Quality suitable for the purpose of providing Storage Drinking / Portable Water : 5000	Nos
28	Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2 X 1.5 Sq. mm Cable conforming to the GTP, with a 5Amps flush type SP control switch shall be fixed on the existing plastic sheet / gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet GROUP A b) Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch etc., complete and as per the directions of the Engineer-in-charge of the work	Point
29	Long point above 6Mtr upto 10Mtr from tapping point to out let via switch	Point
30	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting, Finishing with necessary cement plastering complete (1.6.5) 4"x4"x3" (101x101x76mm) etc., complete and as per the directions of the Engineer-in-charge of the work	Each
31	(1.6.1) 12"x12"x3" (300x300x76mm)	Each
32	(1.6.3) 10"x7"x3" (254x178x76mm)	Each
33	Supplying 4mm thick plastic sheet with necessary niches for fixing switches, regulators etc., and fixing on existing wooden or metal box using N.F. screws etc., complete and as per the directions of the Engineer-in-charge of the work	SqCM
34	Extra for Groove cutting in brick wall/CC floor to the suitable depth for concealing of Conduit/GI pipe and plastering, finishing upto wall surface complete. upto 50mm conduit in brick wall etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr
35	Supplying heavy gauge PVC Conduit Pipe 19/20 mm dia 2 mm thick with suitable size bends, metal junction boxes adhesive paste etc., by groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the wall surface and run with 18 SWG GI fish wire run throughout the conduit wherever necessary etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr
36	Supplying and fixing PBBC/Bakelite straight or slant batten holder and wiring with 60w/230 volts lamps etc., complete and as per the directions of the Engineer-in-charge of the work	Each
37	Supplying patti type fluorescent tube light fitting of 2' - suitable for 14 watts fluorescent tube fitting, made out of M.S. Sheet and stove enameled with HF Electronic Ballast , locking type brass contact holders mounted on double fold type sheet base fully wired for use on 230 volts AC . Supply including T5 lamp etc., complete and as per the directions of the Engineer-in-charge of the work	Each
38	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694.1990 & confirming to GTP of GROUP -A 1.5 sqmm etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr
39	Supplying and fixing cast Aluminum round or oblong type bulk head fitting with GI wire guard, glass cover with 20/100 watts 230V GLS lamp etc., complete and as per the directions of the Engineer-in-charge of the work	Each
40	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia etc., complete and as per the directions of the Engineer-in-charge of the work	No

evro	-	1.80	2527.90	4550.00	1.80	4550.00	
-	-	3.60	52.75	190.00	3.60	190.00	
-	-	2	2361.00	4722.00	2.00	4722.00	
-	-	1	815926.00	815926.00	1.00	815926.00	
-	-	6	212.00	1272.00	6.00	1272.00	
-	-	6	314.00	1884.00	6.00	1884.00	
-	-	30	59.00	1770.00	30.00	1770.00	
-	-	18	100.00	1800.00	18.00	1800.00	
-	-	15	75.25	1129.00	15.00	1129.00	
-	-	33333	0.22	7333.00	33333.00	7333.00	
-	-	20	18.10	362.00	20.00	362.00	
-	-	20	48.50	970.00	20.00	970.00	
-	-	4	76.10	304.00	4.00	304.00	
-	-	4	511.00	2044.00	4.00	2044.00	
-	-	15	16.00	240.00	15.00	240.00	
-	-	8	646.00	5168.00	8.00	5168.00	
-	-	1	2359.00	2359.00	1.00	2359.00	

-	-	25.00	121.45	3036.00	25.00	3036.00	/
-	-	25.00	8.30	208.00	25.00	208.00	/
-	-	20.00	73.50	1470.00	20.00	1470.00	/
-	-	4.00	298.00	1192.00	4.00	1192.00	/
-	-	1.00	242.00	242.00	1.00	242.00	6148
						0.00	
		1	100.00 ✓	100.00	1	100.00	/
		1	2211.00 ✓	2211.00	1	2211.00	/
		1	6860.00 ✓	6860.00	1	6860.00	/
				1133592.00		1133592.00	/
				136031.00		136031.00	/
				1269623.00		1269623.00	/


 ಸಾರ್ವಜನಿಕ ವಿಭಾಗ
 ಮುಖ್ಯಮಂತ್ರಿಗಳ ಕಛೇರಿ
 ಬೆಂಗಳೂರು, ದಿನಾಂಕ-14


 ಸಾರ್ವಜನಿಕ ವಿಭಾಗ
 ಮುಖ್ಯಮಂತ್ರಿಗಳ ಕಛೇರಿ
 ಬೆಂಗಳೂರು, ದಿನಾಂಕ-14

1263690